

Underground Flow Equalization System Project

Virtual Community Meeting December 21, 2020



Introductions



Azalea Mitch
Deputy Public Works Director



Deryk Daquigan Engineering Manager



Tom Williams Senior Engineer



Bethany Lopez Senior Engineer



Ron Esmilla
Senior Construction Manager



Kellie Benz
Communications & Public Relations





Zoom Webinar Information

Questions will be answered live after the presentation

- How to ask a question:
 - —Attendees with questions, please click 'raise your hand.'
 - —For Phone-in participation, press #9 to raise your hand.
- Question order and length:
 - —Questions will be asked one at a time and in order.
 - —Please limit your question to 3 minutes maximum.
 - —Questioner will be muted while speaker responds.
 - —If you have a follow-up question, please click 'raise your hand' again.
- Recording: This meeting is being recorded. By joining this meeting through Zoom you agree to be recorded.


Agenda

- Project overview
- Construction activities
 - —Event Center site
 - -Pipe construction on Saratoga and Delaware
- Monitoring and managing
- Reporting, outreach, and engagement
- Q&A session





Sewer Overflow Impacts & Regulatory Violations





Sanitary Sewer Overflow (SSO) at Saratoga Dr & Delaware St

Why is the UFES Project Needed?






- Meet Cease & Desist Order requiring prevention of SSOs
- Provide system capacity and optimize collection system performance
- Improve safety and reliability of the system and reduce discharges of raw sewage in San Mateo and the Bay.



Project Location & Features

- Event Center, east corner
- Approximate 5.3 million gallon underground temporary holding structure
- New diversion system (diversion sewer, diversion structure, and force main)
- Above-ground electrical building
- Continuous odor control facilities



Project Location & Features



Construction Contractor Prequalification Process

- Prequalification criteria
 - —Essential requirements (license and insurance)
 - —History & performance of business
 - —Health, safety & labor compliance
 - -References
 - —Experience (similar scope & size, shoring, micropiles, dewatering, open trench and trenchless methods, and projects with public sensitivities)
- Awarded construction contract to



- -Leaders in the construction of water and wastewater infrastructure
- −53 years of experience on similar projects
- —Proactively identified risks and working collaboratively with the City





What to Expect During Construction

- UFES activities on the Event Center site by phase:
 - 1. Site preparation (completed)
 - 2. Shoring (current phase)
 - 3. Excavation
 - 4. Foundation piles
 - 5. Structure
 - 6. Site finishing
- Pipeline construction
- Approximate duration of each phase
- Monitoring and management of noise, dust, vibration, groundwater, and traffic





Construction Traffic Routes To and From Event Center site

- City designated truck/haul routes
- Primary project haul route (Easement Purchased from the County of SM)
- Secondary project haul route
- △ UFES underground structure site






Phase 1: Site Preparation

Duration: 3 months

COMPLETED







Phase 2: Shoring Installation

CURRENT PHASE

Duration: 3 months









What is "Shoring"?

- Engineered system to safely hold an excavation open for an extended duration
- "A large wall that holds the hole open"
- Water is removed from inside and around to maintain stability





Cement Deep Soil Mixing Shoring Wall










Dewatering from Within the Shoring



- Compatible with allowable impermeable shoring systems
- Interior dewatering limits groundwater table drawdown




~350' to Bay Meadows Home, or ~150' to Fiesta Gardens Home



Phase 3: Excavation

Duration: 5 months








Phase 4: Micropile Installation

Duration: 2 months








Drilled Micropiles

- Prevent uplift (floating) from high groundwater
- Prevent settlement (sinking)
- Keep the structure in place during seismic events








Phase 5: Structure

(Concrete, Mechanical, and Electrical)

Duration: 20 months













Phase 6: Site Finishing

Duration: 8 months







On-Going Monitoring and Management

- Noise, dust, vibration, and groundwater
- Live web camera
- Preconstruction surveys
- Coordinate construction traffic in Bay Meadows & Fiesta Gardens





Diversion System

(Diversion Sewer Pipe, Diversion Structure, and Force Main along Delaware St and Saratoga Dr)





Diversion System on Saratoga and Delaware

Diversion Structure

—South of Saratoga and Delaware intersection

Diversion Sewer

—New 36-inch diameter, 15 to 22 feet deep

Force Main

—18-inch sewer pipe






Force Main Construction

- Borel Creek Culvert
 Undercrossing at Delaware
 Horizontal directional
 drilling of new 18" force
 main (Approx. 200 LF)
- Saratoga Force Main Cured in place pipe lining of existing 18" pipe (Approx. 1,900 LF)














Diversion Structure Construction

- Excavation in intersection of Delaware and Saratoga
- Temporary shoring
- Traffic control around excavation










Microtunneling of New Diversion Sewer

Delaware and Saratoga Pipelines (≈3,100 linear feet)

- Excavation of pits (4 on Saratoga, 2 on Delaware, and 1 at intersection)
- Temporary shoring
- Microtunnel boring machine (MTBM)
- Traffic control around excavation



Overview of Delaware & Saratoga Traffic Control Plan during Diversion Sewer Construction



Highlighted areas show Saratoga and Delaware segments where traffic control will be placed





Traffic Control Plan Goals

- Provide safe and continuous travel for all modes of transportation (vehicles, pedestrians, and bicyclists)
- 2. Minimize impacts to all modes of transportation
- 3. Maintain access for the Event Center
- 4. Facilitate safe construction progress
- 5. Coordinate TCPs with all adjacent construction projects






Phase 1 Overview

Construction Activities

- Excavate 4 pits on Saratoga
- Pipe installation via microtunneling




Phase 1 6 months

Saratoga Westbound Lane Adjustments & Eastbound Lane Closures (9.5 months)






Intersection: Saratoga & Delaware - Phase 1









Intersection: Event Center Driveway & Saratoga






Phase 2 Overview

Construction Activities

- Excavate pit adjacent to Saratoga/Delaware intersection
- Pipe installation via microtunneling




Phase 2
1.25 months

Saratoga Westbound Lane Adjustments & Eastbound Lane Closures (9.5 months)



Saratoga/Delaware Intersection Adjustments (8.75 months)

Intersection: Saratoga & Delaware - Phase 2







Pedestrian

Sidewalk open for pedestrian NB & SB directions

NB Traffic

NB lane open for NB through & right/left turn vehicle traffic

SB Traffic

SB lane open for SB vehicle traffic

SB Bike Lane

Open for SB bike traffic


Pedestrian

Sidewalk open for pedestrian NB & SB directions

Phase 3 Overview

Construction Activities

- Excavate pit on Delaware
- Pipe installation via microtunneling
- Manhole installation
- Backfill Saratoga pits






Phase 4 Overview

Construction Activities

- Excavate pit at Delaware/25th intersection
- Pipe installation via microtunneling
- Manhole installation
- Backfill Delaware pits
- Construct diversion structure at Delaware/Saratoga intersection





Saratoga Westbound Lane Adjustments & Eastbound Lane Closures (9.5 months)

Saratoga/Delaware Intersection Adjustments (8.75 months)

Delaware Lane Adjustments (6 months)

Delaware/25th Intersection (4 months)






Phase 5 Overview

Construction Activities


- Construct diversion structure at Delaware/Saratoga intersection
- Sewer tie-ins
- Backfill pit







Anticipated Construction Schedule



Construction Hours

- Work hours for UFES Site: Monday to Friday, 7 am 7 pm
 - Typical construction day is expected to be 8-10 hours
 - No truck haul or delivery between 4:00pm and 5:30 pm
- Work hours in streets:
 - Saratoga Dr.: 8:00am to 4:00pm
 - Delaware St.: 8:00am to 5:00pm
- Construction work is not planned for weekends or outside of approved hours.
 - Exceptions may be needed, but only with City approval (e.g. concrete pour)





New UFES Webpage Content: Monitoring Event Center Site

www. CleanWaterProgramSanMateo.org/UFES

CONSTRUCTION CAMERA





Pan, Zoom, and Live Viewing Capabilities

Construction Monitoring



NOISE

Project not to exceed 90 dBA at the property line at Saratoga Ave and Bay Meadows Park

Week: November 30-December 6, 2020

There were no observed exceedances this week.



VIBRATION

Project not to exceed vibrations of 1.0 inches per second for more than 30 seconds

Week: November 30-December 6, 2020

There were no observed exceedances this week.



DUST

Project not to exceed dust particulate levels of 82 pounds per day

Week: November 30-December 6, 2020

There were construction-related exceedances this week, resulting from equipment startup and loading of cement trucks near the monitor. Corrective actions taken include wetting the site with a water truck, after which particulate concentrations decreased.



GROUNDWATER

Click link below for additional information

November 9-December 9, 2020





UFES Outreach & Engagement Channels

- Project newsletter
- SMS text notices for traffic adjustments and time-sensitive activities (e.g. concrete pours)
- Project webpage with status updates and monitoring information
- UFES specific hotline (Tom, Ron, and Deryk)





Q & A



Azalea Mitch
Deputy Public
Works Director



Deryk Daquigan Engineering Manager



Tom Williams
Senior Engineer



Bethany Lopez Senior Engineer



Ron Esmilla
Senior Construction
Manager



Kellie Benz
Communications &
Public Relations

Stay Engaged!

Sign Up for Email Updates

info@CleanWaterProgramSanMateo.org

Receive Construction Updates via SMS Text

Text "UFES" to 1-833-321-0231

Message & data rates may apply

Call the UFES Hotline 650-522-7250

Follow the City's Social Media











www.CleanWaterProgramSanMateo.org/UFES

